

BEDFORD COUNTY CONSTRUCTION PROGRESS REPORT

<u>MPMS</u>	<u>SR – SEC</u>	<u>PROJECT TITLE</u>	<u>STATUS</u>	<u>ANTICIPATED COMPLETION</u>
104255	0000-H34	H&BT Trail Comp Ph 3 & 4	100% Complete	Spring 2016
		<ul style="list-style-type: none"> • Pedestrian facility • Cypher Station intersection with SR 1020 and south 4 miles to trail end at Plank Road (SR 1009) • Hopewell Borough, village of Tatesville in Hopewell and West Providence Townships 		
102552	7201-508	T-508 Yount Culvert	100% Complete	June 2016
		<ul style="list-style-type: none"> • Bridge replacement • On Imlertown Road (T-508) over Pleasant Valley Run near the intersection of Divley Road (T-498) • Bedford Township • Prime Contractor: Cottle’s Asphalt Maintenance, Inc. 		
90236	0030-30M	Turnpike Underpass Reconstruction	100% Complete	06/21/2016
		<ul style="list-style-type: none"> • Roadway reconstruction & drainage improvements, intersection sight distance improvement • Lincoln Highway (US 30) underpass of the Pennsylvania Turnpike just west of Allegheny Rd (PA31), adjacent to Jean Bonnet Tavern • Napier Township • Prime Contractor: Cottle’s Asphalt Maintenance, Inc. 		
67128	7220-304	T-304 Flintstone Creek Bridge	100% Complete	10/24/16
		<ul style="list-style-type: none"> • Bridge replacement • On Flintstone Creek Road over Flintstone Creek near the Village of Beans Cove • Southampton Township • Prime Contractor: Wen-Brooke Contracting Inc. 		
96541	4026-001	Dunning Creek Rd to Valley Rd	100% Complete	08/23/16
		<ul style="list-style-type: none"> • Resurfacing • On Crissman Road from PA96 to the Valley road (SR 4003) • Traffic control consists of daylight flagging • West St Clair and East St Clair Townships • Contractor: Grannas Bros. Stone & Asphalt Co., Inc. 		

BEDFORD COUNTY CONSTRUCTION PROGRESS REPORT

MPMS	SR – SEC	PROJECT TITLE	STATUS	ANTICIPATED COMPLETION
<u>104294</u>	3015-01B	2016 DF Bedford Box culvert	100% Complete	08/26/16
		<ul style="list-style-type: none"> • Culvert replacement • On Teaberry Road over Tributary of Shobers Run near the intersection with Sweetroot Rd (T-408) • Traffic control consists of a temporary run-a-round • Bedford Township • Department Forces 		
<u>91603</u>	0026-018	PA 913 to Huntingdon Co Line	100% Complete	08/15/16
		<ul style="list-style-type: none"> • Resurfacing • On Raystown Road from Saxton Road to Huntingdon County Line • Traffic control consists of daylight flagging • Liberty Township • Contractor: New Enterprise Stone & Lime Co., Inc. 		
<u>96536</u>	4012-001	US 30 to Hoover Road	100% Complete	09/16/16
		<ul style="list-style-type: none"> • Resurfacing • On Helixville Road from Lincoln Highway (US 30) to Hoover Road • Traffic control consists of daylight flagging • Napier Township • Contractor: New Enterprise Stone & Lime Co., Inc. 		
<u>96341</u>	4011-001	Helixville Rd to Shaffer Mountain Rd	100% Complete	09/16/16
		<ul style="list-style-type: none"> • Resurfacing • On Wilt Hollow Road from Helixville Road to Shaffer Mountain Road • Traffic control consists of daylight flagging • Napier Township • Contractor: New Enterprise Stone & Lime Co., Inc. 		

BEDFORD COUNTY CONSTRUCTION PROGRESS REPORT

MPMS	SR – SEC	PROJECT TITLE	STATUS	ANTICIPATED COMPLETION
<u>105018</u>	4002-001	Spicer Creek Rd to SR4004	100% Complete	09/16/16
<ul style="list-style-type: none"> • Resurfacing • On Spicer Creek Road from Corley Road in New Buena Vista to end of paved road section • Traffic control consists of daylight flagging • Juniata Township • Contractor: New Enterprise Stone & Lime Co., Inc. 				
<u>105019</u>	2009-001	Homers Hill Rd – Big Creek Rd	100% Complete	09/16/16
<ul style="list-style-type: none"> • Resurfacing • On Piney Creek Rd from Homers Hill Rd (T-368) to Big Creek Rd (Route 2007) • Traffic control consists of daylight flagging • Monroe Township • Contractor: New Enterprise Stone & Lime Co., Inc. 				
<u>104637</u>	3005-01B	Bedford Co DF 2016 #2	85% Complete	10/31/16
<ul style="list-style-type: none"> • Culvert replacement • On Beans Cove Road over Wildcat Run near the intersection of Bear Gap Road (T-336) • Traffic control consists of a temporary run-a-round • Southampton Township • Department Forces • Finish paving will be completed in October 				
<u>21433</u>	0031-08B	PA 31 East Kegg Bridge	70% Complete	11/15/16
<ul style="list-style-type: none"> • Bridge replacement • On Allegheny Rd over the Raystown Branch of the Juniata River east of the Village of Kegg at Cider Rd (T-421) • Traffic control consists of a temporary runaround • Juniata Township • Prime Contractor: George S. Hann & Son, Inc. • Contractor is currently placing deck steel in preparation of deck pour week of September 26th. 				

BEDFORD COUNTY CONSTRUCTION PROGRESS REPORT

<u>MPMS</u>	<u>SR – SEC</u>	<u>PROJECT TITLE</u>	<u>STATUS</u>	<u>ANTICIPATED COMPLETION</u>
<u>21442</u>	0031-09B	PA 31 Dew Drop Bridge	70% Complete	11/15/16
<ul style="list-style-type: none"> • Bridge replacement • On Allegheny Road Over the Raystown Branch of the Juniata River at Diehl Road (T-404) • Traffic control consists of phased construction with traffic signal • Juniata Township • Prime Contractor: George S. Hann & Son, Inc. • Bridge is open to traffic, Diehl Rd (T-404) intersections at each end of the structure remain closed and detoured. • Contractor currently removing old structure wing walls (EB) in preparation for footer excavation and new wing wall construction. Finish paving to be completed week of October 17th. 				
<u>88122</u>	1002-001	Dunning Creek Trib Culvert	27% Complete	11/15/16
<ul style="list-style-type: none"> • Culvert replacement • On Creek Road over Tributary to Dunning Creek north of the intersection of Shed Road (T-479) • Traffic control consists of a detour utilizing Creek Road, Briar Valley Road and Shed Road • Bedford Township • Contractor: Cottle’s Asphalt Maintenance, Inc. • Awaiting delivery of box from producer. 				
<u>88132</u>	4007-01B	Sloans Hollow Run Culvert	25% Complete	10/31/16
<ul style="list-style-type: none"> • Pipe replacement with concrete box culvert • On Sloans Hollow Road over Sloans Hollow Run west of the intersection of Pigeon Hill Road (T-494) • Traffic control will consists of a detour utilizing Sloans Hollow Road, PA 56, US 30, Point Road and Sloans Hollow Road • East St Clair Township • Prime Contractor: Kukurin Contracting, Inc. • Contractor is awaiting delivery of concrete box around October 1st. 				

BEDFORD COUNTY UPCOMING LETS

<u>MPMS</u>	<u>SR – SEC</u>	<u>PROJECT TITLE</u>	<u>ANTICIPATED LET</u>	<u>ANTICIPATED COMPLETION</u>
<u>88520</u>	0036-07S	PA 36 Corridor Improvement	4 th Quarter 2016	July 2018
		<ul style="list-style-type: none"> • Intersection improvements and addition of a center turn lane • On the Woodbury Pike from the Loysburg Bypass to Mountain View Drive • Traffic control will consist of phased construction • South Woodbury Township 		
<u>92704</u>	0030-32B	US 30 over Stein Road (T-466)	4 th Quarter 2016	July 2017
		<ul style="list-style-type: none"> • Bridge Preservation Activities • On US 30 over Stein Road (T-466) • Traffic control will consist of half width phased construction. • West Providence Township 		
<u>21553</u>	1024-01B	Jacks Corner Rd Bridge Rehab #1	4 th Quarter 2016	September 2017
		<ul style="list-style-type: none"> • Bridge Rehabilitation • On Jacks Corner Road (SR 1024) over Yellow Creek • Traffic control will be a detour utilizing PA 36, Jacks Corner Rd (T-555) and Steel Dr. (T-556), [4.8 miles] • Hopewell Township 		
<u>21602</u>	1024-01B	Jacks Corner Rd Bridge Rehab #2	4 th Quarter 2016	September 2017
		<ul style="list-style-type: none"> • Bridge Rehabilitation • On Jacks Corner Road (SR 1024) over Maple Run • Traffic control will be a detour utilizing PA 36, Jacks Corner Rd (T-555) and Steel Dr. (T-556), [4.8 miles] • Hopewell Township 		
<u>21423</u>	4013-01B	Dunnings Creek Bridge	4 th Quarter 2016	September 2017
		<ul style="list-style-type: none"> • Bridge Replacement • On Crissman Road over Dunnings Creek near the intersection of PA 96 • Traffic control will consist of a detour utilizing Route 4013, Route 4026, Route 4003, Route 4028, PA 56, and PA 96 • West St Clair Township 		

BEDFORD COUNTY UPCOMING LETS

<u>MPMS</u>	<u>SR – SEC</u>	<u>PROJECT TITLE</u>	<u>ANTICIPATED LET</u>	<u>ANTICIPATED COMPLETION</u>
<u>107202</u>	4018-000	SR 4020 – SR 4018 to PA 96	1 st Quarter 2017	August 2017
		<ul style="list-style-type: none"> • Resurfacing • On Rocklick Hollow Road from Somerset County line to PA 96 • Traffic control will consist of daylight flagging • Napier Township & New Paris Borough 		
<u>107492</u>	4020-000	SR 4018 – Somerset Co Line to PA 96	1 st Quarter 2017	August 2017
		<ul style="list-style-type: none"> • Resurfacing • On Hinton Road from Rocklick Hollow Rd (SR 4018) to PA 96 • Traffic control will consist of daylight flagging • Napier Township & New Paris Borough 		
<u>88095</u>	7204-376	T-376 Cove Creek Bridge	1 st Quarter 2017	August 2017
		<ul style="list-style-type: none"> • Bridge replacement • On Rose Lane (T-376) over Cove Creek one mile northeast of Rainsburg • Traffic control will consist of a detour utilizing Rose Lane, Goosetown Rd, Main Rd, Valley Rd and Harrieta Lane, [4.9 miles] • Colerain Township 		
<u>74386</u>	1001-02B	Crawfords Run Culvert	1 st Quarter 2017	August 2017
		<ul style="list-style-type: none"> • Culvert Replacement • On Imlertown Road over Crawford Run near the intersection of Dibert Rd (T-482) • Traffic control will consist of a detour utilizing Imlertown Rd, Briar Valley Rd, Chalybeate Rd, Business 220, Sunnyside Rd, Imlertown Rd • Bedford Township 		
<u>96537</u>	4014-01M	Somerset Co Line-Hoover Rd	1 st Quarter 2017	August 2017
		<ul style="list-style-type: none"> • Resurfacing • On Shaffer Mountain Road from Somerset County line to Hoover Rd near PA 96 (Cortland Rd) • Traffic control will consist of daylight flagging • Napier Township 		

BEDFORD COUNTY UPCOMING LETS

MPMS	SR – SEC	PROJECT TITLE	ANTICIPATED LET	ANTICIPATED COMPLETION
<u>96533</u>	3019-006	DF SR 3019 – US 30 to PA 96	1 st Quarter 2017	August 2017
		<ul style="list-style-type: none"> • Resurfacing • On Buena Road from US 30 to PA 96 (Hyndman Rd) • Traffic Control will consist of daylight flagging • Harrison & Juniata Townships 		
<u>101309</u>	4009-20B	SR 4009 Oppenheimer Run Br	1 st Quarter 2017	August 2017
		<ul style="list-style-type: none"> • Bridge Rehabilitation • On William Penn Road over Oppenheimer Run near the intersection of Yount Rd (Route 1018) • Traffic control will consist of a detour utilizing William Penn Rd, PA 56, I-99 and PA 869 • East St Clair Township 		
<u>106776</u>	0000-000	2017 Wrong Way Ramp Upgrades	2 nd Quarter 2017	September 2017
		<ul style="list-style-type: none"> • Installation of wrong way signs • Various routes • Traffic control will be daylight flagging • Various Municipalities • Ground mounted delineators & RPM's 		
<u>106777</u>	0000-000	D9 2017 HSIP HFST	2 nd Quarter 2017	September 2017
		<ul style="list-style-type: none"> • Highway Safety Improvement Program - High Friction Surface Treatment • Various highways • Traffic Control will consist of daylight flagging • Various municipalities 		
<u>107488</u>	4035-000	DF Blue Knob Entrance to Blair Co.	3 rd Quarter 2017	September 2017
		<ul style="list-style-type: none"> • Resurfacing • On Blue Knob Rd from Blue Knob Park Entrance north to Blair County Line • Traffic Control will consist of daylight flagging • Pavia Township 		

BEDFORD COUNTY UPCOMING LETS

MPMS	SR – SEC	PROJECT TITLE	ANTICIPATED LET	ANTICIPATED COMPLETION
<u>91440</u>	0915-03B	Hopewell Bridge Replace	4 th Quarter 2017	May 2019
		<ul style="list-style-type: none"> • Bridge Replacement • On Front St. /Sandy Run Rd over Raystown Branch of the Juniata River • Traffic control will consist of a detour utilizing Route 4013, Route 4026, Route 4003, Route 4028, PA 56, and PA 96 • Hopewell Borough and Broad Top Township 		
<u>22123</u>	0026-20B	Everett Boro Bloody Rn Br	4 th Quarter 2017	September 2018
		<ul style="list-style-type: none"> • Bridge Replacement • On North Spring St. over Bloody Run • Traffic control will consist of a detour utilizing PA 26 (N Spring St.), SR 1007, US30, SR 1044, PA26 • Everett Borough 		
<u>96542</u>	4036-001	Buena Rd to PA 31	4 th Quarter 2017	July 2018
		<ul style="list-style-type: none"> • Resurfacing • On Riddlemoser Rd from Buena Rd to Allegheny Rd • Traffic Control will consist of daylight flagging • Juniata Township 		